## MARINA PARK MASTER BUDGET

		BUDGETED	ы	UDGETED			ACTUAL		ACTUAL	
	TACK DECORIDION	DETAIL COST		TOTAL			TAIL COST		TOTAL	COMMENTS
	TASK DESCRIPTION									COMMENTS
1	CONCEPTUAL DESIGN/PERMITTING		\$	1,680,441				\$	1,680,441	Complete
			Ť	1,000,111				Ť	.,,	5000
2	LAND ACQUISITION		\$	600,000				\$	605,116	\$600k cash plus closing fees
3	SOFT COSTS		\$	5,035,156				\$	5,041,289	Total Includes \$20,104 Design Contingency Remaining
_	HARD COSTS		\$ :	29,543,281				\$	28,433,616	Total Includes \$2,194,275 Construction Contingency
а	PACKAGE 1: Demolition and Tree Relocation	\$ 410,471				Φ.	405.400			Harasa I E. Carana and La
	Original Contract					\$	405,130			Unlimited Environmental Inc. None Used in Contract
	Remainder of 10% Contingency (Began with \$40,513) Change Order No. 1					\$ \$	(07.540)			Credit for Mobile Homes
	Change Order No. 1					Ф	(67,516)			Credit for Mobile Hornes
h	PACKAGE 2: Marina Basin Construction	\$ 3,671,724								
	Original Contract	Ψ 0,071,724				\$	4,576,079			The Dutra Group
	Remainder of 10% Contingency (Began with \$457,608)					\$	190,229			4.16% Contingency Remaining
	Change Order No. 1					\$	(26,543)			Deletion of Deadman Support
	Change Order No. 2					\$	13,565			Install Additional Rock/Fabric for GS Facility Pad
	Change Order No. 3					\$	10,493			Changed Condition regarding American Legion wall
	Change Order No. 4					\$	243,000			Excavation of additional 4000 cy sutible beach sand
							•			Changed sub-surface condition on bulkhead install
										Removal of unknow & abandon utilities & structures.
	Change Order No. 5					\$	26,865			
С	PACKAGE 3: Community Center and Park	\$ 17,421,081								
	Original Contract	, , , , , , , , , , , , , , , , , , , ,				\$	18,748,000			KPRS Construction Services Inc.
	Remainder of 10% Contingency (Begin with \$1,874,800)					\$	1,782,272			9.51% Contingency Remaining
	Change Order No. 1					\$	27,247			Additional asbestos, footing/concrete removals in Demo
	Change Order No. 2					\$	948			Delay Cost associated with Pad delievery
	Change Order No. 3					\$	16,607			
	Change Order No. 4					\$	47,726			
٦	PACKAGE 4: Docks	\$ 2,217,741								Includes roughly 90k in dock FF&E
u	Original Contract	φ 2,217,741				\$	2,217,741			Not Awarded Yet
	Remainder of 10% Contingency (Begin with \$221,774)					\$	221.774			10% Contingency Remaining
	Tremainder of 1070 Containguing (Edgin With \$221,174)					Ψ	221,111			1070 Contingency (Containing
5	FIXTURES, FURNISHINGS, & EQUIPMENT (FF&E)		\$	560,000				\$	560,000	
6	CITY RESERVE		\$	2,081,000	$\mathbb{H}$			\$	2,081,000	
0	OTT NEGERVE		φ	2,001,000	H			•	2,001,000	
	PROJECT TOTAL		\$ :	39,500,000				\$	38,401,462	